



## ATH KN STARTUP REPORT

PROJECT INFORMATION						
Date:		Project Name:				
Technician:		Location:				
Company:		Model:				
Phone:		Serial Number:				

PRE-STARTUP CHECK LIST						
No visible damage to unit	Inlet air filter installed and clean					
Piping properly connected	Proper service clearances provided					
Boiler circulator wired	Pump running, heat exchanger full					
Vent/stack connected	Gas lines purged, no leaks, no missing test plugs					

## **BOILER START UP SEQUENCE**

Locate the 52 Calibration Switch and low fire hold switch in the bottom-right of the electrical panel on the main HeatNet board.

Also locate the manometer test ports at the bottom of the filter box.

- 1. Perform pre-start up checks and set up: (follow section "Operating Instructions"; Steps 1-10).
- 2. Disable any external call for heat and toggle the remote/local switch to REMOTE (follow section "Operating Instructions"- selected turndown procedure).
- 3. Ignition and pilot adjustment: Toggle the LOW FIRE switch to cycle the boiler then hold at trial for pilot ignition (follow section "Operating Instructions"- selected turndown procedure).
- 4. Set pilot pressure (follow section "Checking, Adjustment & Operation") (flame signal should read 5.0 VDC).
- 5. Set low and high fire combustion values; (follow section "Operating Instructions"- selected turndown procedure).
- 6. Record low and high fire combustion values (page 2 of Start-up Report).
- 7. Check all combustion results using a calibrated flue gas analyzer.
- 8. Release the LOW FIRE switch to place boiler in standby.

## **NOTICE**

In addition to completing the KN-Series start-up report, complete the control set-up information in the rear of the HeatNet manual.





## **Startup Report for Cast Iron Condensing Boilers**

DATA STARTUP CHECK									
COMBUSTION ANALYSIS	MINIMUM FIRING RATE			100% FIRING RATE					
Gas inlet pressure (WC)	Inches WC		Inches WC						
CO <sub>2</sub>	%		%						
0,	%		%						
CO (PPM)	PPM								
Net stack temperature	°F		°F						
Signal pressure (Δ P - WC)	Inches WC		Inches WC						
Air shutter (Δ P - WC) (10:1)	Inches WC		N/A						
Min air shutter calibration (10:1)	%			N/A					
Blower clamp calibration (10:1)	%			N/A					
Minimum calibration (5:1)	%		N/A						
Maximum calibration	N/A		%						
Tachometer	RPM		RPM						
SAFETY TEST CHECKLIST									
Flow switches (by others)	Air switch		L	Flame safeguard					
Low water cut-off	High limits								
COMMISSIONING THE BOILER									
Unit cycled minimum of 15 times	The Delta T ( $\Delta$ T) between the heater inlet and outlet is critical								
Customer instructed		to proper flow. Before you leave the jobsite, you must record the Δ T. This reading should not exceed 100° F, 55° C, nor be							
All covers replaced		lower than 20° F, 11.1° C.							
Customer given manual									
Target temperature set per customer	ΔΤ:								
Commissioned by: Date:									
	Signature								

Notes: